



MUNICÍPIO DE
ITAJAÍ

SEDUH
SECRETARIA MUNICIPAL DE
DESENVOLVIMENTO URBANO
E HABITAÇÃO

CRONOGRAMA FÍSICO-FINANCEIRO

OBRA: REFORMA DOS TERMINAIS DE TRANSPORTE PÚBLICO

DATA:

08/05/2025

SERVIÇO / DESCRIÇÃO		SERVIÇO (R\$)		MÊS 1		MÊS 2		MÊS 3		MÊS 4		MÊS 5		MÊS 6		MÊS 7		MÊS 8		MÊS 9		MÊS 10		TOTAL PARCIAL			
SERVIÇOS GERAIS		R\$	548.811,69	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	54.881,17 10%	R\$	548.811,69 100%		
1	ADMINISTRAÇÃO LOCAL	R\$	431.138,07	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	43.113,81 10%	R\$	431.138,07 100%		
2	DEMOLIÇÕES	R\$	117.673,62	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	11.767,36 10%	R\$	117.673,62 100%		
URBANIZAÇÃO		R\$	1.146.338,13	R\$	35768,34 0,03120226	R\$	272.538,17 0,237746755	R\$	236.769,83 0,206544495	R\$	419.015,81 0,365525493	R\$	182.245,98 0,158980998	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	1.146.338,13 100%
3	DRENAGEM	R\$	71.536,68	R\$	35768,34 50%	R\$	35.768,34 50%	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	71.536,68 100%
4	CALÇADAS	R\$	710.309,49	R\$	0 -	R\$	236.769,83 33%	R\$	236.769,83 33%	R\$	236.769,83 33%	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	710.309,50 100%
5	PAVIMENTAÇÕES	R\$	313.028,10	R\$	0 -	R\$	0 -	R\$	0 -	R\$	156.514,05 50%	R\$	156.514,05 50%	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	313.028,10 100%
6	SINALIZAÇÃO VIÁRIA	R\$	51.463,86	R\$	0 -	R\$	0 -	R\$	0 -	R\$	25.731,93 50%	R\$	25.731,93 50%	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	51.463,86 100%
REFORMA DO TERMINAL		R\$	2.552.928,93	R\$	0 -	R\$	0 -	R\$	89.815,78 4%	R\$	223.227,90 9%	R\$	270.968,10 11%	R\$	270.968,10 11%	R\$	317.984,22 12%	R\$	598.115,54 23%	R\$	504.189,10 20%	R\$	277.660,18 11%	R\$	2.552.928,93 100%		
7	PISOS	R\$	359.263,12	R\$	0 -	R\$	0 -	R\$	89.815,78 25%	R\$	89.815,78 25%	R\$	89.815,78 25%	R\$	89.815,78 25%	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	359.263,12 100%
8	PAREDES E REVESTIMENTOS	R\$	345.978,42	R\$	0 -	R\$	0 -	R\$	0 -	R\$	69.195,68 20%	R\$	69.195,68 20%	R\$	69.195,68 20%	R\$	69.195,68 20%	R\$	69.195,68 20%	R\$	69.195,68 20%	R\$	0 -	R\$	0 -	R\$	345.978,42 100%
9	ESQUADRIAS	R\$	357.577,44	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	178.788,72 50%	R\$	178.788,72 50%	R\$	0 -	R\$	0 -	R\$	357.577,44 100%
10	INSTALAÇÕES E EQUIPAMENTOS SANITÁRIOS	R\$	280.276,53	R\$	0 -	R\$	0 -	R\$	0 -	R\$	56.055,31 20%	R\$	56.055,31 20%	R\$	56.055,31 20%	R\$	56.055,31 20%	R\$	56.055,31 20%	R\$	56.055,31 20%	R\$	0 -	R\$	0 -	R\$	280.276,53 100%
11	INSTALAÇÕES E EQUIPAMENTOS ELÉTRICOS	R\$	40.805,65	R\$	0 -	R\$	0 -	R\$	0 -	R\$	8.161,13 20%	R\$	8.161,13 20%	R\$	8.161,13 20%	R\$	8.161,13 20%	R\$	8.161,13 20%	R\$	8.161,13 20%	R\$	0 -	R\$	0 -	R\$	40.805,65 100%
12	PREVENTIVO DE INCÊNDIO	R\$	4.553,94	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	2.276,97 50%	R\$	2.276,97 50%	R\$	0 -	R\$	4.553,94 100%
13	ACESSIBILIDADE E SINALIZAÇÃO	R\$	216.889,31	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	72.296,44 33%	R\$	72.296,44 33%	R\$	72.296,44 33%	R\$	0 -	R\$	216.889,31 100%
14	MOBILIÁRIO	R\$	538.755,76	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	134.688,94 25%	R\$	134.688,94 25%	R\$	134.688,94 25%	R\$	134.688,94 25%	R\$	0 -	R\$	538.755,76 100%
15	IDENTIDADE VISUAL	R\$	87.138,51	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	29.046,17 33%	R\$	29.046,17 33%	R\$	29.046,17 33%	R\$	0 -	R\$	87.138,51 100%
16	PAISAGISMO	R\$	74.417,42	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	37.208,71 50%	R\$	37.208,71 50%	R\$	0 -	R\$	74.417,42 100%
17	ESTRUTURAS	R\$	238.701,02	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	47.740,20 20%	R\$	47.740,20 20%	R\$	47.740,20 20%	R\$	47.740,20 20%	R\$	47.740,20 20%	R\$	47.740,20 20%	R\$	0 -	R\$	238.701,02 100%
18	SERVIÇOS GERAIS	R\$	8.571,81	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	0 -	R\$	2.142,95 25%	R\$	2.142,95 25%	R\$	2.142,95 25%	R\$	2.142,95 25%	R\$	0 -	R\$	8.571,81 100%
Total (R\$)		R\$	4.248.078,75	R\$	90.649,51 2%	R\$	327.419,34 8%	R\$	381.466,78 9%	R\$	697.124,88 16%	R\$	508.095,25 12%	R\$	325.849,27 8%	R\$	372.865,39 9%	R\$	652.996,71 15%	R\$	559.070,27 13%	R\$	332.541,35 8%	R\$	4.248.078,75 100%		
Porcentagem acumulada		R\$	90.649,51	R\$	418.068,85	R\$	799.535,63	R\$	1.496.660,51	R\$	2.004.755,76	R\$	2.330.605,03	R\$	2.703.470,42	R\$	3.356.467,13	R\$	3.915.537,40	R\$	4.248.078,75						